

ID	Bldg #	Task Mode	Task Name	Duration	Start	Finish	Predel	Resource Names											
								<div style="display: flex; justify-content: space-between; font-size: 8px;"> November 2018 December 2018 January 2019 February 2019 March 2019 April 2019 May 2019 June 2019 July 2019 </div>											
33	7		Install 2 New Exh Ducts, Fans, Switches, Install 1 hr Fire Chases Bldg 7 Units 6,8	5 days	Mon 11/19/18	Mon 11/26/18	18	Alakai Mech, Cels Elect, Society Carpenter J, Society Laborer 1											
34	7		Fab Med Cab Opng Units 3,4,5,6,7,8 per 1/S-404	3 days	Mon 11/19/18	Wed 11/21/18	18	Society Carpenter Fore											
35	7		Rough In Plumbing, Elect, & Prep for Solar Panels, Verify Pipe Heat Tape Connections, Prep for New Smoke Alarms	10 days	Mon 11/19/18	Mon 12/3/18	18	Alakai Mech, Cels Elect, Society Carpenter J, Society Laborer 1, ERS Roofing											
36	7		Install New Mech'ls in Mech Rm; Call for Boiler Inspection	20 days	Fri 11/9/18	Mon 12/10/18	19	Alakai Mech, Cels Elect											
37	7		Fab New Interior Walls & Soffets After Plumbing & Elect Inspections, Drywall Ready For Prime	10 days	Tue 12/4/18	Mon 12/17/18	35	Cels Elect, Society Carpenter J, Society Laborer 1											
38	7		Install New Interior Access Panels/Doors	3 days	Tue 12/18/18	Thu 12/20/18	37	Alakai Mech, Society Carpenter J, Society Laborer 1											
39	7		Prep Soffets & Install New Breezeway Access Doors/Panels	7 days	Fri 11/9/18	Tue 11/20/18	19	Alakai Mech, Society Carpenter J, Society Laborer 1											
40	7		Install New Mech Rm Steel Dr & Frame	2 days	Tue 12/11/18	Wed 12/12/18	36	Society Carpenter J, Society Laborer 1											
41	7		Prep All Closets for Closet Rods, Continue Drywall Ready For Prime	2 days	Tue 12/18/18	Wed 12/19/18	37	Society Laborer 1											
42	7		Install 3rd Flr Windows	3 days	Mon 11/19/18	Wed 11/21/18	18	Island Screen, Society Carpenter Fore											
43	7		Install All Flrs - Tubs, Surround Backer Boards, Elect Panels, Solar Panels & Piping To Water Tanks;	4 days	Tue 12/4/18	Fri 12/7/18	35	Alakai Mech, Cels Elect, Society Carpenter J, Society Laborer 1											
44	7		Template all Tub Surrounds: Solid Surface; Unit 4 Shwr Stall	1 day	Mon 12/10/18	Mon 12/10/18	43	InSolid											
45	7		Install Unit 4 Shwr Flr Tile	2 days	Tue 12/4/18	Wed 12/5/18	35	Society Flooring											
46	7		Install 3rd Flr Doors, 3rd Flr Entrance Drs	3 days	Mon 11/19/18	Wed 11/21/18	18	Society Carpenter J, Society Laborer 1											
47	7		Install 2nd Flr Windows	3 days	Fri 11/23/18	Tue 11/27/18	42	Island Screen, Society Carpenter Fore											
48	7		Complete 3rd Flr Elect Wire, Connects, Sw's,	2 days	Tue 12/18/18	Wed 12/19/18	37	Cels Elect											
49	7		Prime & Paint 3rd Flr Interior;	4 days	Thu 12/20/18	Wed 12/26/18	41	Society Painter											

Project: WT Phase 3 10-10-18
Date: Tue 1/8/19

Page 3

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress